



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours: 9,559,466.00
Total Project Hours To Date: 9,558,875.87
Total Project Hours Percentage: 99.99%

Reporting Period: January 2023
From: 1/1/2023
To: 1/31/2023

	Craft Hours Jan 01 – Jan 31	Percentage (%) Craft Hours Jan 01 – Jan 31	Craft Hours Jan 01 – Jan 31	Percentage (%) Craft Hours Jan 01 – Jan 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	168.00	42.86%	0.00	0.00%	1,957,295.51	20.48%
Fed Extremely Economically Disadvantaged	0.00	0.00%	0.00	0.00%	3,786,456.05	39.61%
Economically Disadvantaged Area Hours Subtotal	168.00	42.86%	0.00	0.00%	5,743,751.56	60.09%
Non-Targeted	224.00	57.14%	0.00	0.00%	3,815,124.31	39.91%
Total:	392.00	100.00%	0.00	100.00%	9,558,875.87	100.00%
Craft Level Breakdown						
Apprentice	0.00	0.00%	0.00	0.00%	1,649,618.37	17.26%
Journeyman	392.00	100.00%	0.00	0.00%	7,909,257.50	82.74%
Total:	392.00	100.00%	0.00	100.00%	9,558,875.87	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	392.00	100.00%	0.00	0.00%	5,383,669.23	76.55%
Apprentice	0.00	0.00%	0.00	0.00%	1,649,618.37	23.45%
Total:	392.00		0.00		7,033,287.60	
Race / Ethnicity						
AFRICAN AMERICAN	0.00	0.00%	0.00	0.00%	1,071,272.65	11.21%
ASIAN	0.00	0.00%	0.00	0.00%	139,976.25	1.46%
CAUCASIAN	0.00	0.00%	0.00	0.00%	1,952,504.93	20.43%
HISPANIC	8.00	2.04%	0.00	0.00%	6,047,156.17	63.26%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	77,376.55	0.81%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	384.00	97.96%	0.00	0.00%	118,244.00	1.24%
OTHER	0.00	0.00%	0.00	0.00%	146,996.32	1.54%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	5,349.00	0.06%
Total:	392.00	100.00%	0.00	100.00%	9,558,875.87	100.00%
Gender Breakdown						
Male	392.00	100.00%	0.00	0.00%	9,213,738.92	96.39%
Female	0.00	0.00%	0.00	0.00%	345,136.95	3.61%
Total:	392.00	100.00%	0.00	100.00%	9,558,875.87	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	5,254,294.95	54.97%
Subcontractor's Total Hours	392.00	100.00%	0.00	0.00%	4,304,580.92	45.03%
Total:	392.00	100.00%	0.00	100.00%	9,558,875.87	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	3,173,664.95	33.20%
Subcontractor's Targeted Hours	168.00	42.86%	0.00	0.00%	2,570,086.61	26.89%
Total:	168.00	42.86%	0.00	0.00%	5,743,751.56	60.09%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	656,771.25	6.87%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	326,874.50	3.42%
Total:	0.00	0.00%	0.00	0.00%	983,645.75	10.29%

The accuracy of this report is dependent on the User inputting the correct data. By downloading a copy of this report, you agree to this.